

COMPLETION REPORT

- Name of Work : MAINTENANCE OF UGD AT WARD NO. 12 SHETTYHALLI SUB DIVISION
2. Sanctioned Estimate No. & Dt : CEHS/104/1617-DT-27-01-2017
3. Head of Account which is Chargeable : P-1771 C 012-17-000019
4. Work Order No. & Dt : EB/00/20/94/2016-17 - DT . 05-06-2017
5. Name of Contractor : M/S.MAHENDRA ENGINEERING WORKS, PROP. G.VENKATESH
- 6a. Time stipulated for completion of work : one year (365 days)
- b. Delay in execution of work : -- No-delay
7. Measurement recorded in : M.B. No. 4904/2016-17
8. Check measurement of the Asst. : M.B. No. 4904/2016-17 Page No. 490330-339
- Asst. Exe. Eng. / Exe. Eng : Page No.
9. Name of the Office / Official : incharge of the work
10. a) Asst. Engineer : Suresh Derahing
- b) Asst. Exe. Engineer : Jayalingappa

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
R. 25.00 Lakhs	25,90,680/-	90680 = 00	—

- 1) Certified that the above work has been completed within the stipulated time noted in the work order.
- 2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
- 3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER

ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ

SUB DIVISION

EXECUTIVE ENGINEER

Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

BRUHATH BANGALORE MAHANAGARA PALIKE

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

ACCOUNTS SUPTD. ()